Fortescue Tailings Storage Facilities Register

30 June 2026

Facility	Location (Long/Lat)	Ownership	Status	Date of Initial Operation	Is the Dam currently operated or closed as per currently approved design?	Facility Type/Raising Method	Current Max Height (m)	Tailings Volume (Mm^3)	Planned Tailings Volume (Mm^3) in 5yrs Time	Current Surface Area (Ha)	Remaining Facility Life	Most recent Independent Audit	Complete Engineering records including design, construction, operation, maintenance and/or closure	ANCOLD Consequence Rating based on the seven ANCOLD categories Very Low, Low, Significant, High C, High B, High A and Extreme	DMP Consequence Rating based on the three DMP categories Category 1, Category 2, Category 3	GISTM Consequence Rating based on the five GISTM categories Low, Significant, High, Very High, Extreme	Mine Health and Safety Administration (MSHA) Hazard Potential (Low, Significant, High)	Has this facility, at any point in its history, failed to be confirmed or certified as stable.	Do you have internal/in house engineering specialist oversight of this facility? Or do you have external engineering support for this purpose?	Has a formal analysis of the downstream impact on communities, ecosystems and critical infrastructure in the event of catastrophic failure been undertaken and to reflect final conditions? If so, when did this assessment take place?	Is there a) a closure plan in place for this dam, and b) does it include long term monitoring?	Have you or do you plan to assess your tailings facilities against the impact of more regular extreme weather events due to climate change. e.g., over the next two years	Nearest Town/Water Course/Wetland (No towns would be impacted by any TSF failure)
Cloudbreak, Pilbara Region, Western Australia																							
Hamilton TSF	119.42, -22.3	Fortescue	Closed – Backfilled	Jan-10	Yes	In-Pit storage facility	n/a	0.9	n/a	n/a	n/a	n/a	Yes	Very Low	Cat 3 (Low)	Low	Low	No	Both	Yes - Design Stage	Yes and Yes	Yes	5km to Fortescue Marsh - wetlands 120km to Newman town
Daydream TSF	119.39, -22.3	Fortescue	Closed – Backfilled	Jan-09	Yes	In-Pit storage facility	n/a	1.5	n/a	n/a	n/a	n/a	Yes	Very Low	Cat 2 (Significant)	Low	Low	No	Both	Yes - Design Stage	Yes and Yes	Yes	5km to Fortescue Marsh - wetlands 120km to Newman town
Hook TSF	119.38, -22.3	Fortescue	Under rehabilitation – Backfilling	Jul-10	Yes	In-Pit storage facility	n/a	1.85	n/a	n/a	n/a	Mar-26	Yes	Very Low	Cat 3 (Low)	Low	Low	No	Both	Yes - 2025	Yes and Yes	Yes	5km to Fortescue Marsh - wetlands 120km to Newman town
Brampton Phase 3 TSF	119.36, -22.3	Fortescue	Inactive – emergency discharge location	Dec-12	Yes	In-Pit Storage / Single embankment	20	11.7	n/a	120	n/a	Mar-26	Yes	Low	Cat 1 (Medium)	Low	Low	No	Both	Yes - 2025	Yes and Yes	Yes	5km to Fortescue Marsh -wetlands 120km to Newman town
Brampton In-Pit TSF	119.36, -22.3	Fortescue	Active	Jan-20	Yes	In-Pit storage facility	n/a	36.5	46.8	285	Jul-28	Mar-26	Yes	Very Low	Cat 3 (Low)	Low	Low	No	Both	Yes - 2025	Yes and Yes	Yes	5km to Fortescue Marsh - wetlands 120km to Newman town
Christmas Creek, Pilbara Region, Western Australia																							
Vasse TSF	119.73, -22.3	Fortescue	Inactive – surface is dry, tailings have consolidated ready for rehabilitation	Jun-11	Yes	Combined in-pit and above ground facility raised incrementally across full width starter dam	15	13.0	n/a	85	n/a	Mar-26	Yes	Low	Cat 1 (Medium)	Low	Low	No	Both	Yes - 2025	Yes and Yes	Yes	11km to Fortescue Marsh – wetlands 110km to Newman town
Windich TSF Complex	119.78, -22.3	Fortescue	Inactive – surface is dry, tailings have consolidated ready for rehabilitation; downstream in-pit voids backfilled / buttressed with waste rock	Oct-12	Yes	In-pit storage facility; single divider embankment; downstream raise	15	12.0	n/a	110	n/a	Mar-26	Yes	Low	Cat 3 (Low)	Low	Low	No	Both	Yes - 2026	Yes and Yes	Yes	10km to Fortescue Marsh – wetlands 110km to Newman town
Flinders TSF1	119.71, -22.4	Fortescue	Inactive – surface of tailings drying and consolidating ready for closure	Sep-16	Yes	In-Pit storage facility	n/a	37.4	n/a	185	n/a	Mar-26	Yes	Very Low	Cat 3 (Low)	Low	Low	No	Both	Yes - 2025	Yes and Yes	Yes	8km to Fortescue Marsh – wetlands 110km to Newman town
Flinders TSF2	119.43, -22.2	Fortescue	Inactive – surface of tailings drying and consolidating ready for closure	Oct-22	Yes	In-Pit storage facility	n/a	18.3	30.1	163	Jun-26	Mar-26	Yes	Very Low	Cat 3 (Low)	Low	Low	No	Both	Yes - 2025	Yes and Yes	Yes	8km to Fortescue Marsh – wetlands 110km to Newman town

Facility	Location (Long/Lat)	Ownership	Status	Date of Initial Operation	Is the Dam currently operated or closed as per currently approved design?	Facility Type/Raising Method	Current Max Height (m)	Tailings Volume (Mm^3)	Planned Tailings Volume (Mm^3) in 5yrs Time	Current Surface Area (Ha)	Remaining Facility Life	Most recent Independent Audit	Complete Engineering records including design, construction, operation, maintenance and/or closure	ANCOLD Consequence Rating based on the seven ANCOLD categories Very Low, Low, Significant, High C, High B, High A and Extreme	DMP Consequence Rating based on the three DMP categories Category 1, Category 2, Category 3	GISTM Consequence Rating based on the five GISTM categories Low, Significant, High, Very High, Extreme	Mine Health and Safety Administration (MSHA) Hazard Potential (Low, Significant, High)	Has this facility, at any point in its history, failed to be confirmed or certified as stable.	Do you have internal/in house engineering specialist oversight of this facility? Or do you have external engineering support for this purpose?	Has a formal analysis of the downstream impact on communities, ecosystems and critical infrastructure in the event of catastrophic failure been undertaken and to reflect final conditions? If so, when did this assessment take place?	Is there a) a closure plan in place for this dam, and b) does it include long term monitoring?	Have you or do you plan to assess your tailings facilities against the impact of more regular extreme weather events due to climate change. e.g., over the next two years	Nearest Town/Water Course/Wetland (No towns would be impacted by any TSF failure)
Flinders TSF3	119.45, -22.2	Fortescue	Active (Stage 1)	May-26	Yes	In-Pit storage facility	n/a	1.78	28.3	124	Jan-29	N/A	Yes	Very Low	Cat 3 (Low)	Low	Low	No	Both	Yes - 2026	Yes and Yes	Yes	8km to Fortescue Marsh – wetlands 110km to Newman town
Iron Bridge, Pilbara Region, Western Australia																							
TSF1	119.05, -21.2	Ironbridge JV	Care and maintenance – surface capped with mine waste	Mar-15	Yes	Zone compacted rockfill full height mass gravity valley dam	21	0.30	n/a	3.7	n/a	Mar-26	Yes	Very Low	Cat 1 (Medium)	Low	Low	No	Both	Yes - 2021	Yes and Yes	Yes	Catchment of Chiannamon Creek- water course 110km to Port Hedland town
TSF2	119.32, -21.1	Ironbridge JV	Active (Stage 1B)	Aug-23	Yes	Zone cross-valley embankments with upstream liner, to be downstream raised	27	19.3	102.6	357	Oct-26	Mar-26	Yes	High C	Cat 1 (Medium)	High	Significant	No	Both	Yes - 2025	Yes and Yes	Yes	Catchment of Chiannamon Creek- water course 110km to Port Hedland town
Solomon, Pilbara Region, Western Australia																							
TSF1	117.9, -22.1	Fortescue	Inactive (Stage 2) – used as contingency storage	Dec-13	Yes	Compacted earth/waste-rock valley dam raised incrementally across full width base dam. Deposited tailings beach away from embankment towards remote decant pond (1.2km)	65	43.6	n/a	136	Jan-27	Mar-26	Yes	Significant	Cat 1 (Medium)	Significant	Significant	No	Both	Yes - 2025	Yes and Yes	Yes	Catchment of Kangeenarina Creek - water course 60 km to Tom Price town
Brad TSF	117.5, -22.1	Fortescue	Active (Stage 1)	May-25	Yes	Valley type tailings storage. Compacted earth/waste-rock embankment. To be downstream raised in three stages. Deposited tailings beach away from embankment towards remote decant pond to the south (>1km)	73	5.2	18.6	77	Jun-28	Mar-26	Yes	Significant	Cat 1 (Medium)	Significant	Significant	No	Both	Yes - 2025	Yes and Yes	Yes	Catchment of Kangeenarina Creek - water course 60 km to Tom Price town

Note:

1. In-pit storage facilities in some cases include single embankments for containment below natural topography level.

2. Maximum height of embankment above pre-mining/natural topography.